

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
 Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 80	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates	<b>Date</b> 9/20/04	<b>Day of Week</b> Monday	
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins	<b>Eng. Tech</b> PF	<b>Assistants</b> -	
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> J&M Underground	<b>Contractor's Foreman</b> Mike		

**Field Observations**

**Time:** 2 PM **Weather:** Partly Cloudy, mild

- I was on site from 8AM to 10AM and 12:30PM to 2 PM.
- Two Cat 657 scrapers cut from the area to the south and east of the upper bowl area. The soils were placed as fill along the south berm of the detention basin, as backfill of the wall that sits on the south side of the detention basin.
- Two (additional) Cat 657 scrapers cut soils from "H" Street and the area to the north of "H" Street in the vicinity of lots 72-79. The soils were placed to fills pads 80-83 and the area where "H" Street intersects "A" Street.
- Two D10 dozers, one D8 dozer, and a Cat 14G blade provided support for the scrapers.
- I observed two Berlogar technicians taking compaction tests at times during my site visit.
- A DeSilva Gates finish crew continued to work at finishing the lots along "B" Street.
- J&M worked to place sanitary sewer line in "G" Street.

**Follow-up from prior report**  Yes  No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page