

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 81	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/21/04	Day of Week Tuesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 2 PM **Weather:** Clear, warm

- DeSilva Gates ran four Cat 657 scrapers. The scrapers cut soils from the top of the "East Ridge" and the easterly part of the upper bowl area.
- Two scrapers placed the soils as fill in lots 79-83 and the area westerly of the intersection of "H" Street with "A" Street.
- Two scrapers placed the soils as fill in "B" Street and the southerly side of the detention basin in the morning. In the afternoon they placed fill to the westerly part of the upper bowl area.
- DeSilva Gates installed the 6-inch perforated plastic subdrain pipe at base of north slope.
- A DeSilva Gates excavator trimmed the slope to the north of the lots on "B" Street.
- A DeSilva Gates excavator cut for the v-ditch above the wall on the northerly side of lots 36-38.
- J&M continued to place sanitary sewer in "G" Street.
- J&M placed on site soils to backfill sanitary sewer in "D" Street.
- Wall Inc. continued construction of the keystone block retaining wall in the area to the south of the detention basin.
- There were two water trucks on site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page