

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 83	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/23/04	Day of Week Thursday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3:30 PM **Weather:** Clear, warm, breezy

- I was on site from 8AM to 10AM and 2PM to 3:30PM.
- DeSilva Gates continued to run four Cat 657 scrapers.
- Two of the scrapers continued to cut from the easterly part of the upper bowl area and placed the soils as fill into the westerly part of the upper bowl area. The soils were spread and compacted by a Cat 825 sheepsfoot compactor. The soils appeared to be very gravelly. The majority of the oversize rocks were crushed by the Cat 825 sheepsfoot compactor.
- The other two scrapers cut soils from the ridge to the south of the upper bowl area ("the Central ridge") and placed them as fill in the vicinity of lots 71-80, in the area below the "North Slope". The soils were spread and compacted by a Cat 825 sheepsfoot compactor. A keyway had been excavated at the toe of the North Slope and a subdrain was installed
- DeSilva Gates continued to use an excavator to trim the slope that sits north of the wall that runs along the northerly side of lots 12-38.
- J&M placed on site soils to backfill the sanitary sewer trench in "G" Street. Soils were pushed into the trench by a D6 dozer and an excavator; and compacted by a Rex 3-wheeled Pactor.
- Wall Inc. continued to construct the keystone block retaining wall that sits along the southerly side of the detention basin.
- There were two water trucks on site.
- A DeSilva Gates finish crew continued to fine grade "B" Street and the lots that sit along "B" Street.

In the afternoon:

- DeSilva completed excavation of the upper bowl area. A Geologist from Berlogar was on site to verify that the area was cut to bedrock.
- The two scrapers that excavated the upper bowl area began cutting soils from the Central Ridge and placed them as fill into the upper bowl area.
- J&M began excavation for the storm drain line that runs in the EVA road that connects the westerly end of "B" Street to the southerly end of "H" Street.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page