

Mountain View Tel: 650.967.2365 Fax: 650.967.2785 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 84	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/24/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4 PM **Weather:** Clear, warm

- I was on site from 8AM to 9:30AM and 2PM to 4PM.
- DeSilva Gates continued to run four Cat 657 scrapers.
- Two of the scrapers continued to cut soils from the Central Ridge and placed them as fill into the upper bowl area. The soils were spread and compacted by a Cat 825 sheepsfoot compactor.
- The other two scrapers cut soils from the Central Ridge and placed them as fill in the vicinity of lots 71-80, in the area below the "North Slope". The soils were spread and compacted by a Cat 825 sheepsfoot compactor.
- DeSilva Gates used an excavator to trim the slope that sits to south of the detention basin.
- J&M continued to place on site soils to backfill the sanitary sewer trench and laterals in "G" Street. Soils were pushed into the trench by a D6 dozer and an excavator; and compacted by a Rex 3-wheeled Pactor.
- J&M continued excavation and placement of the storm drain line in the EVA road that connects the westerly end of "B" Street to the southerly end of "H" Street.
- Wall Inc. continued to construct the keystone block retaining wall that sits along the southerly side of the detention basin.
- There were two water trucks on site.
- A DeSilva Gates finish crew continued to fine grade "B" Street and "D" Street and the lots that sit along "B" and "D" Streets.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page