

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 85	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/25/04	Day of Week Saturday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 12 PM **Weather:** Cloudy, mild

- I conducted a site visit to observe site grading operations.
- DeSilva Gates ran a D10 to trim the existing slope and remove the protruding boulders from the area that sits northeast of the intersection of "H" Street with "A" Street. A hose was stretched down the slope from above to provide dust control.
- An excavator was used to trim the slope that sits north of the wall that runs along the northerly side of lots 12-38.
- DeSilva Gates placed on site soils to backfill the retaining wall that sits along the southerly side of the detention basin.
- J&M planned to dig for storm drain line, but at the time of my site visit both excavators were being repaired.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page