

Daily Field Report

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
714.441.3091

Oakland Tel: 510.267.1970 Fax:
707.423.1725
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725

Fullerton Tel: 714.441.3090 Fax:

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland	Report No. 87		
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 10/27/04	Day of Week Wednesday	
General Contractor DeSilva Gates	Contractor's Foreman	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground	Contractor's Foreman Mike		

Field Observations

Time: 2 PM **Weather:** Cloudy, cool

- I conducted a site visit to observe site conditions.
- Water from recent rains remained on most of the upper pads and in the hammerhead streets.
- Hydro-seed has been applied to the slope of Parcels E-E and Y that sit atop the wall on the easterly side of the roadway that is Parcel J-J. DeSilva Gates began placement of erosion control (straw) blanket to the slopes.
- J&M finished construction of the catch basin in "A" Street at the large detention basin; and at the intersection with "B" Street. They continued to place the forms for the catch basin near the intersection of "A" Street with "D" Street.
- Additional hydro-seed has been applied to the slope that sits above the lots of "B" Street.
- The damaged erosion control blanket that covers the "North Slope" has been repaired.
- Sand bags have been placed on the bench that sits two-thirds of the way up the "North Slope" to prevent further erosion of an existing gully.
- I observed the water level of the large detention basin (Parcel A) to be about four or five feet deep and at the top of the stand pipe/drain that sits near the center of the pond.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page