

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
714.441.3091

Oakland Tel: 510.267.1970 Fax:
707.423.1725

Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax:
714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 88	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 10/28/04	Day of Week Thursday
General Contractor DeSilva Gates	Contractor's Foreman		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3:30 PM Weather: Pt. Cloudy, cool

- I was on site from 12PM to 3:30PM to observe conditions.
- The v-ditch was placed at the top of the wall that separates Parcels E-E and Y from J-J. DeSilva Gates continued placement of the straw erosion control blanket along the slopes of Parcels Y-Y and E.
- J&M placed on-site soils to backfill the catch basins that sit in "A" Street at the detention basin and at the intersection with "B" Street. A compaction wheel mounted on an excavator was used to compact the soils.
- DeSilva Gates used a 615 paddle wheel scraper, a 14H blade, and a skip loader to fine grade subgrade soils of "B", "C", and "D" streets so that an all weather road can be placed.
- J&M continued forming for the manholes and catch basins that sit in "A" Street to the north of "B" Street.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page