

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.4

Job No. 1993-1	Page 1 of 3
--------------------------	-----------------------

Project Leona Quarry	Client City of Oakland	Report No. 9	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 5/28/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton	Eng. Tech PF	Assistants -
General Contractor's Superintendent	Specialty Contractor	Contractor's Foreman	

Field Observations

Time: 12:30 PM **Weather:** Overcast

cool

- DeSilva Gates continued placement of fill in the area north of lots 32-38 and extended the fill farther to the northwest to about lot 30 or so. Four Cat 657 scrapers cut soils from the upper elevations of the former quarry. The soils were placed as fill in what appeared to be 8 to 12 inch lifts, spread by a Cat 825 sheepsfoot compactor and compacted. Some oversized boulders were spread in the fill area. The boulders were separated to avoid nesting.

- An excavator worked to demolish a platform for a conveyor of the former quarry.

- Additional clay soils had been placed as a liner for the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

P:\1-STANDARDS\Forms\Construction Svc\DFR Masters\DFR10 Verdana.doc