

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
714.441.3091

Oakland Tel: 510.267.1970 Fax:  
707.423.1725

Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax:  
714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 90	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 10/30/04	<b>Day of Week</b> Saturday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b>		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> J&M Underground		<b>Contractor's Foreman</b> Mike	

**Field Observations**

**Time: 1 PM Weather: Overcast, cool**

- I was on site from 9AM to 1PM to observe site activity.
- DeSilva Gates continued to place erosion control measures throughout the site.
- DeSilva Gates continued placement of straw erosion control blanket on the westerly facing slope to the east of lot "J-J"; the southerly facing slope to the north of lots 6 to 38; and the southerly facing slope to the south of "H" Street. Some (type of) seed was applied to the southerly facing slope north of lots 6-38.
- DeSilva Gates continued fine grading of "A" Street in the area of the intersection with "B" Street; "B" Street from "A" Street to "C" Street; and "C" Street. A Cat 14H blade, two Cat 615 paddle wheel scrapers, a skip loader, and a Cat CP 563E padded drum roller were used to grade and compact the subgrade soils in the street areas.
- A D% dozer track walked the southerly facing slope below "B" Street, above lots 1-5.
- J&M continued to build the structures for the manholes and catch basins in "A" Street. Concrete was poured for the catch basin at the intersection of "A" Street with "D" Street.
- There remained about four feet of water at the bottom of the large detention basin Parcel "A".

**Follow-up from prior report**  Yes  No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page