

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
714.441.3091

Oakland Tel: 510.267.1970 Fax:
707.423.1725
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725

Fullerton Tel: 714.441.3090 Fax:

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 91	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 11/1/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3 PM Weather: Clear, mild

- I was on site from 8AM to 3PM to observe site activity.
- DeSilva Gates continued to place erosion control measures throughout the site.
- DeSilva Gates continued placement of straw erosion control blanket on the westerly facing slope to the east of lot "J-J"; the southerly facing slope to the north of lots 6 to 38; and the southerly facing slope to the south of "H" Street. Some (type of) seed was applied to the southerly facing slope north of lots 6-38.
- DeSilva Gates continued fine grading of "A" Street in the area of the intersection with "B" Street; "B" Street from "A" Street to "C" Street; and "C" Street. A Cat 14H blade, two Cat 615 paddle wheel scrapers, a skip loader, and a Cat CP 563E padded drum roller were used to grade and compact the subgrade soils in the street areas.
- A D5 dozer track walked the southerly facing slope below "B" Street, above lots 1-5.
- J&M continued to build the structures for the manholes and catch basins in "A" Street. Concrete was poured for the catch basin at the intersection of "A" Street with "D" Street.
- There remained about four feet of water at the bottom of the large detention basin Parcel "A".
- Two water trucks drained water from the tanks and spread it across the site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page