

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
714.441.3091

Oakland Tel: 510.267.1970 Fax:
707.423.1725
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725

Fullerton Tel: 714.441.3090 Fax:

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 92	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 11/2/04	Day of Week Tuesday
General Contractor DeSilva Gates	Contractor's Foreman		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3 PM Weather: Hazy, mild

- I was on site from 9AM to 3PM to observe site activity.
- DeSilva Gates continued to place erosion control measures throughout the site.
- An excavator trimmed loose soils from the southerly facing slope that sits to the south of "B" Street.
- DeSilva Gates continued fine grading of "B" Street from "A" Street to "C" Street. Wet soils were removed from the manhole areas and replaced with dryer soils.
- DeSilva continued placement of asphalt grindings as an all weather road in "C" and "D" Streets.
- MF Maher (for J&M) continued construction of catch basins at the northerly end of "A" Street.
- J&M continued construction of catch basins and manholes in "A" Street between "D" and "H" streets.
- J&M worked to install sanitary sewer line in "H" street.
- There remained about four feet of water at the bottom of the large detention basin Parcel "A".
- Two water trucks pumped water from the tanks and spread it throughout the site in attempts to empty the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page