



**Leona Quarry
Weekly Meeting No. 17, July 6, 2004**

X = Day Work W = Weather
? = Pending Work P = Paving Day

			Month	July																																					
			Date	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26																	
Who	Equipment	Description	Day	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	Day	Day															
		Weather (This schedule does not reflect any potential rain delays)																																							
Construction Activities																																									
DGC	Scrapers, Dozers, Compactor	Remedial Excavation and Subdrain Installation		X	X	X	X			X	X	X	X	X			X	X	X	X	X						X														
DGC	Scrapers, Dozers, Compactor	Center Ridge Excavation and Subdrain Installation		X	X	X	X			X	X	X	X	X			X	X	X	X	X						X														
DGC	Scrapers, Dozers, Compactor	Detention Basin Construction and Subdrain Installation		X	X	X	X			X	X	X	X	X			X	X	X	X	X						X														
DGC	Excavator	North Slope Repairs								X	X	X	X	X			X	X	X	X	X						X														
J&M	Excavator	Install Storm Drainage on Mountain and Edwards		X	X																																				
J&M	Excavator	Install Storm Drainage B Street		X																																					
J&M	Excavator	Install Storm Drainage at South East Parking Area										X	X	X																											
J&M	Excavator	Install Sanitary Sewer B & C Streets															X	X	X	X	X						X														
MFM	Truck	Construct Detention Basin Spillway and Junction Box		X	X	X	X			X	X	X	X	X			X	X	X	X	X						X														
MFM	Truck	Construct Detention Basin Headwall Structures										X	X	X																											
MFM	Truck	Construct Catch Basins A & B Streets															X	X																							
MFM	Truck	Construct Detention Basin Water Quality Structures																X	X	X							X														
RWC	Truck	Block Wall on Mountain Blvd. Construction (MB-15)								X	X	X																													
RWC	Truck	Detention Basin Wall Construction (MB-9)											X	X			X	X	X	X	X						X														
Administration																																									
WRA		Construction Monitoring								Ongoing with Grading Work																															