

From: Robert Toothman [rtoothman@Korve.com]
Sent: Tuesday, November 18, 2003 9:01 AM
To: 'Adam Weinstein'; Scott Arganek
Subject: FW: Oakland Uptown

Gus's response confirming the availability of sanitary sewer capacity is attached. We have adequate capacity. There is an existing manhole at our proposed point of connection. This should resolve sanitary sewer questions.

-----Original Message-----

From: Amirzehni, Gus [mailto:gamirzehni@oaklandnet.com]
Sent: Monday, November 17, 2003 4:42 PM
To: 'Robert Toothman'
Cc: Sweiss, Fuad; Uzegbu, Marcel
Subject: RE: Oakland Uptown

Bob,

Here are my comments re sewer capacity for the Oakland Uptown project.

1. The existing sewer in 20th Street between Telegraph and San Pablo is a 5' brick sewer, lined with PVC lining system. Any connection to this system should be made via an existing manhole. No direct connection to this line will be allowed.
2. Based on your attached SS loads and proposed connection configuration to the existing sewer in 20th Street, there is enough capacity in the system to handle the proposed project.
3. This email pertains only to sewer capacity, as you requested over the phone, and is not a complete EIR review comments.

Gus Amirzehni, P.E.

Engineering Division
Public Works Agency
510.238.6601 (Tel) 510.238-7227 (Fax)
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612-2033

-----Original Message-----

From: Robert Toothman [mailto:rtoothman@Korve.com]
Sent: Monday, November 17, 2003 10:48 AM
To: 'gamirzehni@oaklandnet.com'
Cc: Scott Arganek
Subject: FW: Oakland Uptown

Gus,

A copy of my email from last August with the loads and hydraulic calculations for the Oakland Uptown Project are attached. These are the most recent calculations. The point of connection to the DPW system will be to an existing 5 foot diameter brick sewer in 20th Street between Telegraph and San Pablo. This sewer runs down 20th and turns north on San Pablo.

We appreciate your help completing our EIR response. Please call me if you need any additional information, or if we need a meeting to resolve this matter.

Thanks,

Bob Toothman
(510) 622-6607

-----Original Message-----

From: Robert Toothman
Sent: Monday, August 18, 2003 2:31 PM
To: 'gamirzehni@oaklandnet.com'

Cc: Scott Arganek; Brandon Whitehurst

Subject: Oakland Uptown

Gus,

The revised sewage and hydraulic calculations for the Oakland Uptown Project are attached. Please note that there are two spreadsheets, the demands are on sheet one and the hydraulics are on sheet two. My apologies for not getting this to you last week - we had some internal confusion about who was going to send it. I will call you tomorrow to set up a time when we can meet and discuss.

Thanks,

Bob Toothman